


End of Job Report

MSD-GT-01 perforating

April 2024

Conform Mijnbouwregeling article 8.2.2.2 and Bijlage 12

Authorisation

Function	Name	Date	Signature
Drilling Manager	G. Schurink	27-5-2024	
Plaatsvervangend drilling manager	B.J. Koers	27-5-2024	

colofon.

kenmerk EOJR MSD-GT-01
status Final
versie V1
auteur(s) B.J. Koers
datum 27 mei 2024

Contents

1	Project Details	4
1.1	Organisation	4
1.2	Operational summary	5
1.3	Equipment & Contractors	5
1.4	Objectives	5
1.5	Summary of operations	5
2	Well data	7
2.1	Depth reference and total depth	7
2.2	Deviation plots	7
2.3	Casing scheme	7
2.4	Cement log evaluation	8
2.5	Well schematic – post job	9
3	Drilling fluid summary	10
4	Geology	11
5	Well completion	12
5.1	Well status	12
5.2	Well barrier schematic	13
5.3	Wellhead drawing	14
5.4	Completion schematic	15
6	Appendixes	16
6.1	TCP toolstring run 1	16
6.2	TCP toolstring run 2	17
6.3	Pressure log perforating run#1	18
6.4	Pressure log perforating run#2	18
6.5	MFC log	19
6.6	RBT log	19

1 Project Details

1.1 Organisation

Project Director	Marco van Soerland
Project Manager	Geert van Ek
Drilling Manager	Gerrit Schurink
Plaatsvervangend Drilling Manager	Bert Jan Koers
Sr. Production Engineer	Axel Sanden
Production Engineer	Sander Maat
HSE Manager	Peter v.d. Burg

Well Site Supervisors:

Well Site Supervisor (day)	Mark de Jong	15-04-2024 / 19-04-2024
Well Site Supervisor (night)	Johan Schutte	15-04-2024 / 19-04-2024

1.2 Operational summary

Field	Maasdijk	
Well Number:	MSD-GT-01	
Well Name	MAASDIJK-GT-01	
Well Type	Geothermal producer	
Start operations	15-04-2024; 07:00 hr	
End of operations	19-04-2024; 07:00 hr	
Days Operational	4,5 days	
Operator	HVC Aardwarmte Maasdijk B.V.	
Surface coordinates	X: 73.456,45 (RD) Y: 442.449,68 (RD)	N 51° 57.869 (ETRS89) E 004° 12.040 (ETRS89)
Surface elevation (Ground level)	+1.40 m above NAP	

1.3 Equipment & Contractors

Main Contractor

Well Services Group : Coiled tubing and nitrogen services
Equipment : 2" Coiled Tubing

Other contractors

Expro : Perforation (TCP)
Boekestijn : Crane

1.4 Objectives

Project objectives:

- Perforate reservoir interval in two runs using TCP guns.

1.5 Summary of operations

Rigged up 2" intellect coil tubing unit, spotted extra tower to support injector head while running perforations guns. Installed 7 1/16" BOP and pressure tested against 9" master valve.

RIH coil to 800m, created 30bar underbalance by removing 25m³ of 1.08s.g. brine by reverse circulation through the coil. Nitrogen was injected into the casing x coil annulus with coil at 800m depth.

Removed CT top frame and 2x middle box for easier running guns. RIH 4.5" TCP guns as per loading sheet (appendix 1). RIH guns and tagged HUD at 3217.8m. Pulled up and correlated with gamma ray. Spaced out guns, pressured up coil to 215bar and noticed pressure drop indicating guns fired. Directly started POOH at 20m/min. Performed pressure log at 400m (gauge depth 262,36m) for 20min, gauge

reading showed stable pressure of 19 bar. Based on the gauge data the static fluid level is at 83m. POOH to surface and laid out fired TCP guns, all guns fired. See appendix 6.3 for the pressure plot during the perforation run.

RIH TCP guns (run 2) and spaced out using gamma ray. Pressured up to 210 bar and observed pressure drop indicating guns fired. POOH to 400m and took pressure log for 30min (gauge depth 329m). Stable pressure of 26 bar, calculation proves static fluid level at 84m. POOH to surface and laid down guns. All guns fired and in good condition. See appendix 6.4 for the pressure plot during the perforation run. Closed 9" swab valve and moved CT equipment to MSD-GT-02.

2 Well data

2.1 Depth reference and total depth

Used depth reference : Ground Level
Elevation: Ground level – NAP : +1.40 m (ground level lays above NAP)
Well total depth : 3297mMD / 2917mTVD

2.2 Deviation plots

See drilling EOWR.

2.3 Casing scheme

Table 1. Casing details

Item OD [in]	Top (m MD)	Bottom (m MD)	Weight	Grade	Connection
24" conductor	0	145	0,5" WT	S355	Welded
13 3/8" Casing	0	1153	68 #	L80	VAM TOP
10 3/4" GRE lined csg	0	958	51/57.4 #	L80	VAM TOP
9 5/8" GRE lined csg	958	2839	47/51,9 #	L80	VAM TOP
9 5/8" Cr13 casing	2839	3281	47#	L8013Cr	VAM TOP
9 5/8" L80 casing	3281	3305	47#	L80	VAM TOP

Table 2. Cement details

Item	TOC (m MD)	Lead Slurry Volume (m³)	Lead Slurry Weight (s.g.)	Tail Slurry Volume (m³)	Tail Slurry Weight (s.g.)	Type
13 3/8" Casing	Surface	103.5	1,35	14.7	1,60	HOZ Lite lead and HOZ tail
10 3/4" x 9 5/8" Casing	1218 (confirmed by RBT log)	61.7	1,35	20.4	1,84	HOZlite lead HMR+ tail

2.4 Cement log evaluation

Table 3. Summary of cement job results

Section	Cement job	TOC (mAH GL)	Comments
10 3/4" x 9 5/8" Casing	Partial returns	1218	Some losses during cement job, intervals with good bonding present. Some signs of channeling but could be of GRE lining. Good cement over the following (sealing) layers; Upper Holland Marl, Middle Holland Claystone, Lower Holland Marl, Vlieland Clay, Rodenrijs Claystone and Alblasserdam. TOC in top Ommelanden.

Table 4. RBT log interpretation vs. formation and rock type

Formation	Rock type	Bond quality	Remarks
Ommelanden	aquitard	Partial	Top of cement: 1218mMD BGL.
Texel Marl	reservoir	Partial	
U Holland Marl	aquitard	Good	
M Holland Clay	seal rock	Good	
Holland Greensand	reservoir	Partial	
L Holland Marl	aquitard	Good	
Lier Sand	reservoir	Partial	
Vlieland Clay	seal rock	Good	
Berkel Clastics	reservoir	Partial	
Rijswijk Sandstone	reservoir	Partial	
Rodenrijs Claystone	seal rock	Good	
Alblasserdam	reservoir	Good	Tail slurry 1,84 s.g. HMR+

Full RBT log can be found in attachment 6.6.

2.5 Well schematic – post job

Nr.	Item Description	MSD-GT-01 Geothermal Producer	Depth	Depth	Hole ID	Pipe OD	Collar OD	Pipe ID	Pipe ID	Geology		
			m tvd	m ah	in	in	in (nom)	in	in (drift)	m tvd	m ah	
1	24" Conductor		146	146		24,000	welded	23,000	-	North Sea Group		
			891	891							898 898	
3d	10 3/4" 51# L80 VAMTOP - GRE Lined (57.4#) 2x Swell packers		949	949 1044		10,750	11,488	9,350	9,225			
2	13 3/8" 68# L80 VAMTOP Casing Top of cement		1142	1143	16,00	13,375	14,176	12,415	12,259		1660 1700	
			1214	1218								
			2037	2174							2056 2199	
3c	9 5/8" 47# L80 VAMTOP - GRE Lined (51.9#)		2534	2830	12 1/4"	9,625	10,396	8,250	8,125		2489 2772	
			2561	2863	Top Perforations (run 2)							
			2610	2927	Bottom Perforations (run 2)						2553 2855	
			2738	3085	Top Perforations (run 1)							
			2847	3215	Bottom Perforations (run 1)						2880 3256	
3b	9 5/8" 47# L80 VAMTOP 13%Chrome		2847	3218	HUD (Coil tubing - 18-04-2024)							
	Top of float collar		2870	3272	12 1/4"	9,625	t.b.d.	8,681	8,525		2880 3256	
3a	9 5/8" 47# L80 VAMTOP (2 joint shoetrack)		2900	3295	12 1/4"	9,625	10,396	8,681	8,525			
			2917	3297	TD						2880 3256	

Not in scale.

*Not in scale.

3 Drilling fluid summary

Not applicable. Well filled with 1.08s.g. brine.

4 Geology


Not applicable – refer to drilling end of well report.

5 Well completion

5.1 Well status

Well is suspended with 1.08 s.g. formation brine. Horizontal mastervalue (7 1/16" 3k ball valves with blind flange) and 2 1/16" 3k side outlet valves are installed. A temporary 9" 3k ball valve is installed on top of the wellhead. This will be removed once the ESP installation will be done.


5.2 Well barrier schematic



Scoring Group	
Primary	
Secondary	

5.3 Wellhead drawing

Note: A temporary adapter + 9" 3K ball valve is installed, this will be removed when the ESP will be installed.




5.4 Completion schematic


Not applicable.

6 Appendixes


6.1 TCP toolstring run 1

Job Number		Client		Rig		Well Number		Field / Block		Date						
		HVC		WSG Coil		MSD-GT-01 RUN 1		Maasdijk Geothermal		16-4-2024						
Run No.	Revision No.	Perforating / Test Interval(s)			Max. Deviation	Max. BHT	Max. BHP	Completion Fluid Type		Weight	Cushion Fluid Type	Weight				
1					40	200F		CaCl		9.01						
Casing / Liner Description		Top Depth	Bottom Depth	Nominal ID (in.)	Drifted ID (in.)	Weight	Grade	Pipework Description		ID (in.)	Weight	Grade	Yield			
10 3/4 GRE Lined csg		0	949			51/57.4#	L80	2in Coil								
9 5/8" GRE Lined csg		949	2830			47/51.9#	L80									
9 5/8" Crt13 Casing		2830	3295			47#	L80									
Diagram annotations	Layout	Item	Equipment Description		Details	Supplier	Serial No.	Top	Bottom	OD (in.)	ID (in.)	Volume ID (CUM) m3	Length m	Depth (MD) Top m	Bottom m	
		43														
		12	2" Coil			WSG		N/A		2.000				3,073.00	3,073.00	
		13	Inline connector			WSG				2.000			0.12	3,073.00	3,073.12	
		14	Straight Bar			WSG		1.5" AMT Box	1.5"AMT Pin	2.650			0.70	3,073.12	3,073.82	
		15	intelleCT cable connector			WSG		1.5" AMT Box	1.5"AMT Pin	2.650			0.67	3,073.82	3,074.49	
		16	Motor Head Assembly			WSG		1.5" AMT Box	1.5"AMT Pin	2.650			0.45	3,074.49	3,074.94	
		17	intelleCT Quick Coupling		2 x .197 ports	WSG		1.5" AMT Box	1.5"AMT Pin	2.650			0.56	3,074.94	3,075.50	
		18	Gauge Carrier GR/CCL			WSG		1.5" AMT Box	1.5"AMT Pin	2.650			3.04	3,075.50	3,078.54	
		19	Bypass Gauge Carrier Press/Temp			WSG		1.5" AMT Box	1.5"AMT Pin	2.650			0.92	3,078.54	3,079.46	
		20	Crossover 1.5" AMT to 2 3/8 PAC			WSG		1.5" AMT Box	2 3/8 PAC Pin	2.675			0.13	3,079.46	3,079.59	
		21	CarSac			WSG		2 3/8 PAC Box	2 3/8 PAC Pin	2.675			0.67	3,079.59	3,080.26	
		22	Crossover 2 3/8 PAC to 2 3/8 EUE			WSG		2 3/8 PAC Box	2 3/8 EUE 8rd	2.675			0.18	3,080.26	3,080.44	
		23	Auto Vent Pressure Activated Firing Head			Expro		2 3/8 EUE 8rd Box	2.75 6P Acme Box	3.500	N/A	N/A	0.45	3,080.44	3,080.89	
		24	4.5" Partial Blank. Safety Spacer		Roller Sub OD 6.39	Expro	0000042	2.75 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	3.81	3,080.89	3,084.70	
			4.5" Partial Loaded 39SPM GH TCP Gun P-P										1.76	3,084.70	3,086.46	
		23	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000012	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,086.46	3,092.09	
		22	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000016	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,092.09	3,097.72	
		21	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000015	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,097.72	3,103.35	
		20	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000020	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,103.35	3,108.98	
		19	4.5" Partial Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000048	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	4.02	3,108.98	3,113.00	
			4.5" Partial Blank										1.55	3,113.00	3,114.55	
		18	4.5" Fully Blank TCP Gun P-B		Roller Sub OD 6.39	Expro	0000111	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,114.55	3,120.18	
		17	4.5" Partial Blank		Roller Sub OD 6.39	Expro	0000039	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	4.52	3,120.18	3,124.70	
			4.5" Partial Loaded 39SPM GH TCP Gun P-P										1.05	3,124.70	3,125.75	
		16	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000007	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,125.75	3,131.38	
		15	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000004	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,131.38	3,137.01	
		14	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000014	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,137.01	3,142.64	
		13	4.5" Partial Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000047	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	2.96	3,142.64	3,145.30	
			4.5" Partial Blank										2.91	3,145.30	3,148.21	
		12	4.5" Partial Blank		Roller Sub OD 6.39	Expro	0000040	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	3.89	3,148.21	3,152.10	
			4.5" Partial Loaded 39SPM GH TCP Gun P-P										1.68	3,152.10	3,153.78	
		11	4.5" Partial Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000046	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	4.82	3,153.78	3,156.60	
			4.5" Partial Blank										0.75	3,156.60	3,159.35	
		10	4.5" Partial Blank		Roller Sub OD 6.39	Expro	0000037	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	3.65	3,159.35	3,163.00	
			4.5" Partial Loaded 39SPM GH TCP Gun P-P										1.92	3,163.00	3,164.92	
		9	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000005	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,164.92	3,170.55	
		8	4.5" Partial Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000045	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.15	3,170.55	3,175.70	
			4.5" Partial Blank										0.42	3,175.70	3,176.12	
		7	4.5" Fully Blank TCP Gun P-B		Roller Sub OD 6.39	Expro	0000110	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,176.12	3,181.75	
		6	4.5" Partial Blank		Roller Sub OD 6.39	Expro	0000038	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	2.15	3,181.75	3,183.90	
			4.5" Partial Loaded 39SPM GH TCP Gun P-P										3.42	3,183.90	3,187.32	
		5	4.5" Partial Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000044	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	3.28	3,187.32	3,190.60	
			4.5" Partial Blank										2.29	3,190.60	3,192.89	
		4	4.5" Partial Blank		Roller Sub OD 6.39	Expro	0000036	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	4.11	3,192.89	3,197.00	
			4.5" Partial Loaded 39SPM GH TCP Gun P-P										1.46	3,197.00	3,198.46	
		3	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000030	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,198.46	3,204.09	
		2	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000008	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	5.63	3,204.09	3,209.72	
		1	4.5" Fully Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000052	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A	4.88	3,209.72	3,214.60	
			TCP Bull Nose						3.94 6P Acme Pin	Nose	4.500	N/A	N/A	1.04	3,214.60	3,215.64

6.2 TCP toolstring run 2


Job Number		Client		Rig		Well Number		Field / Block		Date							
		HVC		WSG Coil		MSD-GT-01 RUN 2		Maasdijk Geothermal		16-4-2024							
Run No.	Revision No.	Perforating / Test Interval(s)			Max. Deviation	Max. BHT	Max. BHP	Completion Fluid Type		Weight	Cushion Fluid Type	Weight					
2	2				40	200F		CaCl		9.01							
Casing / Liner Description		Top Depth	Bottom Depth	Nominal ID (in.)	Drifted ID (in.)	Weight	Grade	Pipework Description		ID (in.)	Weight	Grade	Yield				
10 3/4 GRE Lined csg		0	949			51/57.4#	L80	2in Coil									
9 5/8" GRE Lined csg		949	2830			47/51.9#	L80										
9 5/8" Cr13 Casing		2830	3295			47#	L80										
Diagram annotations		Layout	Item	Equipment Description		Details	Supplier	Serial No.	Top	Connection	Bottom	OD (in.)	ID (in.)	Volume ID (CUM)	Length m	Depth (MD) Top m	Bottom m
			43														
			24	2" Coil			WSG			N/A		2.000					2,851.42
			23	Inline connector			WSG				1.5"AMT Pin	2.000			0.12	2,851.42	2,851.54
			22	Straight Bar			WSG			1.5" AMT Box	1.5"AMT Pin	2.650			0.70	2,851.54	2,852.24
			21	IntelleCT cable connector			WSG			1.5" AMT Box	1.5"AMT Pin	2.650			0.87	2,852.24	2,852.91
			20	Motor Head Assembly			WSG			1.5" AMT Box	1.5"AMT Pin	2.650			0.45	2,852.91	2,853.37
			19	IntelleCT Quick Coupling		2 x .197 ports	WSG			1.5" AMT Box	1.5"AMT Pin	2.650			0.56	2,853.37	2,853.92
			18	Gauge Carrier GR/CCL			WSG			1.5" AMT Box	1.5"AMT Pin	2.650			3.04	2,853.92	2,856.96
			17	Bypass Gauge Carrier Press/Temp			WSG			1.5" AMT Box	1.5"AMT Pin	2.650			0.92	2,856.96	2,857.88
			16	Cossover 1.5" AMT to 2 3/8 PAC			WSG			1.5" AMT Box	2 3/8 PAC Pin	2.875			0.13	2,857.88	2,858.01
			15	CarSac			WSG			2 3/8 PAC Box	2 3/8 PAC Pin	2.875			0.87	2,858.01	2,858.88
			14	Crossover 2 3/8 PAC to 2 3/8 EUE			WSG			2 3/8 PAC Box	2 3/8 EUE 8rd	2.875			0.18	2,858.88	2,858.88
			13	Auto Vent Pressure Activated Firing Head			Expro			2 3/8 EUE 8rd Box	2.75 6P Acme Box	3.500	N/A	N/A	0.45	2,858.88	2,859.31
			12	4.5" Partial Blank. Safety Spacer		Roller Sub OD 6.39	Expro	0000006	2.75 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		4.09	2,859.31	2,863.40
			11	4.5" Partial Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000051	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		1.48	2,863.40	2,864.88
			10	4.5" Partial Blank		Roller Sub OD 6.39	Expro	0000050	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		3.22	2,864.88	2,868.10
			9	4.5" Partial Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000049	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		2.35	2,868.10	2,870.45
			8	4.5" Partial Blank		Roller Sub OD 6.39	Expro	0000031	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		1.95	2,870.45	2,872.40
			7	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000072	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		3.82	2,872.40	2,876.02
			6	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000028	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		2.88	2,876.02	2,878.90
			5	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000033	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		2.89	2,878.90	2,881.59
			4	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000027	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		0.41	2,881.59	2,882.00
			3	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000029	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		5.22	2,882.00	2,887.22
			2	4.5" Fully Loaded 39SPM GH TCP Gun P-B		Roller Sub OD 6.39	Expro	0000032	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		5.83	2,887.22	2,892.86
		1	4.5" Fully Loaded 39SPM GH TCP Gun P-P		Roller Sub OD 6.39	Expro	0000024	3.94 6P Acme Pin	3.94 6P Acme Box	4.500	N/A	N/A		5.83	2,892.86	2,898.49	
			TCP Bull Nose							Nose	4.500	N/A	N/A		0.51	2,902.03	2,926.50
															0.57	2,926.50	2,927.07

6.3 Pressure log perforating run#1



Fluid column above pressure gauge: $19\text{bar} / (1.08\text{s.g.} * 0.0981) = 179\text{m}$
 Static water level: $262\text{m} - 179\text{m} = 83\text{m}$

6.4 Pressure log perforating run#2



Fluid column above pressure gauge: $26\text{bar} / (1.08\text{s.g.} * 0.0981) = 245\text{m}$
 Static water level: $329\text{m} - 245\text{m} = 84\text{m}$

6.5 MFC log

See separate file

Note: log taken in May 2023

6.6 RBT log

See separate file

Note: log taken in June 2023 but was not yet included in the drilling EOWR.